Colorado On-System Bridges with Item 113 = 0, 1, 2, 3, 4, 6, 7, or U

Region	Maintenance	Bridge Enterprise	Place	County	Structure Number	Facility Carried	Feature Intersected	Highway System	Basic Classification	Route Number	Reference Point	Structure Type	Basic Type	Sufficiency Rating	Classification	Condition	Deck Area	ADT	ADT Year	TRUCK %	Detour Length	Year Built	Reconstructed Year	Item 113 Scour Critical Bridges	Channel Rating	Waterway Adequacy	Active Scour	Open Essential Repair	Scour Work Candidate
4	1	No		LARIMER	A-15-A	US 287 ML	DALE CREEK	NHS	Non-Interstate	0287C	381.519	Concrete on I beam Continuous	Bridge	58.0	NO	Good	5,621	3,700	2007	30	1	1958		3	8	9			
4	1	No		LARIMER	A-15-Z	US 287 ML	DRAW, CATTLE UNDERPASS	NHS	Non-Interstate	0287C	372.729	Concrete Slab and Girder	Bridge	66.9	NO	Good	2,328	3,700	2007	30	33	1961		3	7	8			
4	1	No		WELD	A-17-AD	I 25 ML SBND	LONE TREE CREEK	NHS	Interstate	0025A	295.039	Concrete Slab and Girder	Bridge	96.7	NO	Good	5,229	8,800	2007	14	1	1963		3	7	8			
4	1	No		LOGAN	A-24-L	SH 113 ML	DRAW	non-NHS	Non-Interstate	0113A	11.518	Treated Timber Stringer w/Concrete Deck	Bridge	85.1	NO	Good	1,421	1,400	2007	25	8	1937		3	8	8			
4	1	No		LOGAN	A-24-M	SH 113 ML	DRAW	non-NHS	Non-Interstate	0113A	12.534	Concrete on I beam	Bridge	82.7	NO	Good	1,261	1,400	2007	25	8	1937		3	8	8	Exists		Yes
4	1	No	Ovid	SEDGWICK	A-27-N	US 138 ML	LODGEPOLE CREEK	non-NHS	Non-Interstate	0138A	50.758	Treated Timber Stringer w/Concrete Deck	Bridge	82.5	NO	Good	1,136	1,200	2007	7	2	1930		3	6	8		Yes	
4	1	No		SEDGWICK	A-28-M	US 385 ML	SOUTH PLATTE RIVER	non-NHS	Non-Interstate	0385D	309.919	Concrete Slab and Girder	Bridge	72.7	NO	Good	6,908	2,700	2007	39	23	1956		3	8	8		Yes	
4	1	No		SEDGWICK	A-28-N	US 385 ML	SOUTH PLATTE RIVER	non-NHS	Non-Interstate	0385D	309.836	Concrete Slab and Girder	Bridge	72.7	NO	Good	6,909	2,700	2007	39	23	1956		3	8	8			
4	1	No		SEDGWICK	A-28-O	US 385 ML	SOUTH PLATTE RIVER	non-NHS	Non-Interstate	0385D	309.601	Concrete Slab and Girder	Bridge	72.7	NO	Good	17,268	2,700	2007	39	23	1956		3	8	8		Yes	
4	1	No		SEDGWICK	A-28-P	US 385 ML	SOUTH PLATTE RIVER	non-NHS	Non-Interstate	0385D	309.476	Concrete Slab and Girder	Bridge	81.6	NO	Good	9,230	2,700	2007	39	23	1956		3	7	8	Exists	Yes	Yes
3	6	No	Craig	MOFFAT	B-06-S	US 40 ML EBND	FORTIFICATION CREEK	NHS	Non-Interstate	0040A	91.201	Concrete Slab and Girder Continuous	Bridge	96.6	NO	Good	7,111	5,600	2007	7	1	1977		3	8	8			
4	1	No		LARIMER	B-16-FT	SH 14 ML	CACHE LA POUDRE RIVER	non-NHS	Non-Interstate	0014B	117.551	Concrete Slab and Girder Continuous	Bridge	96.9	NO	Good	5,848	1,700	2007	5	19	1984		3	8	8			
4	1	No	Fort Collins	LARIMER	B-16-H	US 287 ML	SPRING CREEK	NHS	Non-Interstate	0287C	344.795	Concrete on I beam	Bridge	78.9	NO	Good	3,496	41,700	2007	3	1	1948	1959	3	8	8			
4	1	No		WELD	B-17-L	SH 14 ML	COALBANK CREEK	non-NHS	Non-Interstate	0014C	149.500	Treated Timber Stringer w/Metal Plank Deck	Bridge	67.3	FO	Fair	3,487	6,100	2007	10	2	1935	1999	3	6	8			
4	1	No		PHILLIPS	B-26-E	SH 59 ML	SIX MILE CREEK	non-NHS	Non-Interstate	0059B	141.585	Treated Timber Stringer w/Metal Plank Deck	Bridge	71.8	NO	Good	2,966	200	2007	25	2	1948		3	7	8			
4	1	No	Holyoke	PHILLIPS	B-27-A	US 6 ML	FRENCHMAN CREEK	non-NHS	Non-Interstate	0006J	454.578	Treated Timber Stringer w/Timber Deck	Bridge	64.7	NO	Good	4,880	1,900	2007	15	2	1934		3	8	5			
4	1	No	Holyoke	PHILLIPS	B-27-E	US 385 ML	FRENCHMAN CREEK	non-NHS	Non-Interstate	0385D	279.698	Concrete on I beam	Bridge	80.0	NO	Good	6,219	1,800	2007	16	2	1949		3	8	8			
3	6	No		ROUTT	C-09-AR	SH 131 ML	YAMPA RIVER	non-NHS	Non-Interstate	0131B	64.469	Concrete on I beam Continuous and Composite	Bridge	95.9	NO	Good	5,185	4,200	2007	3	1	1976		3	8	9			
3	6	No		ROUTT	C-09-C	US 40 ML	E FORK ELK RIVER	NHS	Non-Interstate	0040A	124.358	Concrete Slab and Girder	Bridge	49.1	FO	Poor	6,307	6,000	2007	5	13	1958		7	6	8			
4	1	No		LARIMER	C-17-BL	I 25 ML SBND	BIG THOMPSON RIVER	NHS	Interstate	0025A	256.549	Concrete Slab and Girder Continuous	Bridge	93.8	NO	Good	6,923	33,600	2007	13	1	1962		3	8	8			Yes
4	1	No	Milliken	WELD	C-17-C	SH 60 ML	LITTLE THOMPSON RIVER	non-NHS	Non-Interstate	0060B	11.662	Concrete Slab and Girder	Bridge	70.3	FO	Fair	3,196	7,200	2007	6	1	1958		3	6	8			
4	1	No		WELD	C-17-CZ	SH 257 ML	DRAW	non-NHS	Non-Interstate	0257A	7.607	Concrete Slab and Girder	Bridge	73.6	FO	Fair	2,380	8,700	2007	6	5	1963		3	7	8			
4	1	No		LARIMER	C-17-F	I 25 SERVICE RD	BIG THOMPSON RIVER SR	NHS	Interstate	0025A	256.615	Concrete on I beam	Bridge	94.9	NO	Good	4,114	631	2005	13	2	1942		3	8	8			
4	1	No		MORGAN	C-22-J	US 6 ML	BEAVER CREEK	non-NHS	Non-Interstate	0006J	373.176	Treated Timber Stringer w/Timber Deck	Bridge	74.4	NO	Good	3,614	1,000	2007	7	7	1932		3	7	8			
4	1	No		MORGAN	C-22-N	SH 71 ML	DRAW	NHS	Non-Interstate	0071E	188.953	Steel Stringer Metal Plank Floor	Bridge	77.4	NO	Good	814	500	2007	50	2	1964	1974	U	8	8			
4	1	No		YUMA	C-26-A	SH 59 ML	COYOTE CREEK	non-NHS	Non-Interstate	0059B	128.561	Treated Timber Stringer w/Metal Plank Deck	Bridge	62.4	SD	Fair	4,229	230	2007	21	2	1948		3	7	8			
3	6	No		RIO BLANCO	D-02-A	SH 64 ML	SPRING CREEK	non-NHS	Non-Interstate	0064A	28.053	Concrete on I beam	Bridge	38.4	NO	Good	2,956	1,200	2007	9	124	1949		3	7	8			
3	6	No		RIO BLANCO	D-03-A	SH 64 ML	WHITE RIVER	non-NHS	Non-Interstate	0064A	54.385	Concrete on I beam	Bridge	55.9	SD	Fair	5,098	1,200	2007	9	2	1948		7	6	8			
3	6	No		RIO BLANCO	D-04-G	SH 64 ML	STRAWBERRY CREEK	non-NHS	Non-Interstate	0064A	70.149	Treated Timber Stringer w/Timber Deck	Bridge	62.0	NO	Good	2,393	1,400	2007	26	38	1950		3	8	8			
3	6	No		RIO BLANCO	D-04-N	SH 64 ML	JORDAN GULCH	non-NHS	Non-Interstate	0064A	69.070	Treated Timber Stringer w/Timber Deck	Bridge	60.0	NO	Good	1,248	1,400	2007	26	38	1951		3	6	8			
3	6	No		GRAND	D-12-F	SH 125 ML	WILLOW CREEK	non-NHS	Non-Interstate	0125A	5.570	Concrete on I beam	Bridge	55.7	FO	Fair	1,233	720	2007	8	37	1931		3	3	8		Yes	
4	1	No	Lyons	BOULDER	D-15-A	SH 7 ML	NORTH ST VRAIN CREEK	non-NHS	Non-Interstate	0007A	32.973	Concrete Rigid Frame	Bridge	78.2	NO	Good	2,464	2,500	2007	1	37	1955		6*	8	8			
4	1	No		BOULDER	D-15-AI	SH 119 ML	NORTH BOULDER CREEK	non-NHS	Non-Interstate	0119A	33.245	Concrete Arch Culvert	Culvert	96.2	NO	Good	1,911	3,600	2007	3	3	1948		6*	8	9			
4	1	No	Boulder	BOULDER	D-15-AP	US 36 FR RD	BOULDER CREEK SR	NHS	Non-Interstate	0036B	36.782	Concrete on I beam Continuous and Composite	Bridge	91.4	NO	Good	4,439	4,500	2005	2	1	1952	2005	3	8	8			
4	1	No	Boulder	BOULDER	D-15-AQ	SH 7 ML WBND	BOULDER CREEK	non-NHS	Non-Interstate	0007C	53.198	Concrete on I beam	Bridge	57.5	SD	Fair	5,387	15,500	2007	3	1	1938		3	8	8			
4	1	No	Boulder	BOULDER	D-15-AR	US 36 ML WBND	BOULDER CREEK	NHS	Non-Interstate	0036B	36.773	Concrete on I beam Continuous	Bridge	68.2	NO	Good	3,279	21,700	2007	2	1	1952	2005	3	8	8			
4	1	No	Boulder	BOULDER	D-15-AX	US 36 ML EBND	BOULDER CREEK	NHS	Non-Interstate	0036B	36.772	Concrete on I beam Continuous	Bridge	83.2	NO	Good	3,781	21,700	2007	2	1	1960		3	8	8			
4	1	No	Boulder	BOULDER	D-15-B	US 36 ML	FOUR MILE CANYON CREEK	non-NHS	Non-Interstate	0036B	34.314	Concrete Slab and Girder	Bridge	68.9	FO	Fair	3,162	17,200	2007	4	1	1957		3	8	8			
4	1	No		WELD	D-17-AK	SH 66 ML	ST VRAIN River	non-NHS	Non-Interstate	0066B	46.813	Concrete Slab and Girder	Bridge	47.9	FO	Poor	5,645	7,000	2007	10	6	1956		3	4	7	Exists		Yes
4	1	No		MORGAN	D-20-T	SH 52 ML	ROCK CREEK	non-NHS	Non-Interstate	0052A	57.589	Concrete Slab and Girder	Bridge	95.5	NO	Good	2,484	690	2007	25	6	1962		3	7	7			
4	1	No		WASHINGTON	D-24-B	US 34 ML	SURVEYOR CREEK	non-NHS	Non-Interstate	0034B	204.850	Concrete on I beam	Bridge	71.5	FO	Fair	7,015	3,400	2007	28	1	1935		3	8	8			
3	2	No		EAGLE	E-10-A	SH 131 ML	UP RR, COLORADO RIVER	non-NHS	Non-Interstate	0131B	13.610	Welded Girder Composite	Bridge	66.2	NO	Good	11,734	1,800	2007	11	62	1966		3	7	9			
4	1	No		BOULDER	E-15-AH	SH 170 ML	SOUTH BOULDER CREEK	non-NHS	Non-Interstate	00000	0.400	Steel Stringer Metal Plank Floor	Bridge	74.2	FO	Fair	676	99	2008	5	2	1930	1993	U	8	8			
6	8	No	Thornton	ADAMS	E-17-AR	SH 7 ML	SOUTH PLATTE RIVER	non-NHS	Non-Interstate	0007D	76.521	Concrete Prestressed Girder	Bridge	46.4	SD	Poor	10,033	14,200	2007	5	2	1965		3	6	5	Moderate	Yes	Yes
6	8	Yes	Denver	DENVER	E-17-BY	I 70 ML EBND	SAND CREEK	NHS	Interstate	0070A	278.671	Concrete Slab and Girder	Bridge	42.8	SD	Poor	18,788	68,000	2007	9	1	1960		7	6	9	Significant	Yes	Yes
6	8	No	Denver	DENVER	E-17-HD	SH 35 ML	SAND CREEK	non-NHS	Non-Interstate	0035A	8.745	Concrete Slab and Girder	Bridge	53.1	SD	Fair	33,431	53,100	2007	13	4	1962	1978	3	7	8	Exists		Yes
6	8	No		ADAMS	E-17-IE	I 270 ML EBND	SOUTH PLATTE RIVER	NHS	Interstate	0270A	0.922	Concrete Prestressed Girder	Bridge	94.8	NO	Good	12,517	45,550	2007	15	1	1969		3	6	8			
6	8	No	Aurora	ADAMS	E-17-IZ	POTOMAC STREET	TOLLGATE CREEK AR	NHS	Interstate	0225A	10.200	Concrete Slab and Girder Continuous	Bridge	76.7	NO	Good	7,626	5,990	2005	8	3	1964		3	7	8			
4	1	No		YUMA	E-28-W	US 385 ML	BLACK WOLF CREEK	non-NHS	Non-Interstate	0385D	230.219	Concrete Prestressed Girder	Bridge	97.4	NO	Good	4,699	570	2007	26	8	1974		3	7	8			
3	2	No		GARFIELD	F-06-M	I 70 ACCESS RD	COLORADO RIVER AR	NHS	Interstate	0070A	105.257	Welded Girder Continuous	Bridge	87.7	NO	Good	7,893	214	2005	11	16	1971		3	8	9			
3	2	No	New Castle	GARFIELD	F-06-O	I 70 ML WBND	ELK CREEK	NHS	Interstate	0070A	103.930	Concrete on I beam Composite	Bridge	96.8	NO	Good	2,626	13,300	2007	11	1	1972		7	7	9			
3	2	No	New Castle	GARFIELD	F-06-P	I 70 ML EBND	ELK CREEK	NHS	Interstate	0070A	103.929	Concrete on I beam Composite	Bridge	97.2	NO	Good	2,626	13,300	2007	11	1	1972		7	6	8			
3	2	No		EAGLE	F-08-F	I 70 SERVICE RD	COLORADO RIVER SR	NHS	Interstate	0070A	133.481	Steel Thru Truss	Bridge	45.2	SD	Poor	9,253	160	2005	15	62	1935		3	7	8		Yes	
3	2	No		EAGLE	F-09-AF	I 70 ML EBND	COTTONWOOD CREEK	NHS	Interstate	0070A	143.815	Concrete Prestressed Girder Continuous	Bridge	96.9	NO	Good	17,960	9,900	2007	16	1	1979		3	8	9			
3	2	No	Gypsum	EAGLE	F-09-L	US 6	GYPSUM CREEK	non-NHS	Non-Interstate	0006E	142.469	Concrete on I beam	Bridge	65.1	FO	Fair	2,110	8,800	2007	10	1	1933		3	6	8			Yes
1	5	No		SUMMIT	F-12-AL	I 70 ML WBND	CORRAL CREEK	NHS	Interstate	0070A	191.015	Steel Box Girder Continuous	Bridge	51.5	SD	Fair	16,003	19,600	2007	13	1	1979		3	8	8			
1	5	No		CLEAR CREEK	F-15-CY	US 6 ML	CLEAR CREEK	non-NHS	Non-Interstate	0006G	259.425	Welded Girder Composite	Bridge	94.2	NO	Good	4,123	5,200	2007	4	12	1992		3	8	8			
1	5	No		CLEAR CREEK	F-15-D	I 70 FRONTAGE RD	CLEAR CREEK SR	NHS	Interstate	0070A	242.992	Concrete on I beam	Bridge	49.4	SD	Poor	3,920	4,280	2005	8	4	1936		3	8	8			
1	5	No		JEFFERSON	F-16-AV	US 285 ML	NORTH TURKEY CREEK	NHS	Non-Interstate	0285D	244.105	Concrete Arch Culvert	Culvert	83.6	NO	Good	2,701	25,100	2007	5	1	1948		7	8	9			
6	8	No	Littleton	ARAPAHOE	F-16-B	US 85 ML	BIG DRY CREEK	NHS	Non-Interstate	0085B	205.045	Concrete on I beam Composite	Bridge	78.0	NO	Good	6,210	72,200	2007	8	3	1939	1978	3	8	8			
6	8	No	Denver	DENVER	F-16-BM	SH 88 ML	RR, LAKEWOOD GULCH	NHS	Non-Interstate	0088A	0.238	Concrete Arch	Bridge	15.5	SD	Poor	7,986	37,700	2007	6	3	1922	1960	3	7	9			
6	8	No		JEFFERSON	F-16-CS	SH121 ML-WADSWORTH	BEAR CREEK	NHS	Non-Interstate	0121A	8.347	Concrete Slab and Girder	Bridge	45.4	SD	Poor	11,388	48,200	2007	2	2	1957	1964	3	6	8	Exists		Yes
6	8	No		DOUGLAS	F-16-HW	SH 470 ML EBND	SOUTH PLATTE RIVER	NHS	Non-Interstate	0470A	16.558	Concrete Slab and Girder Continuous	Bridge	95.0	NO	Good	7,019	34,650	2007	3	1	1968		7	7	8			
6	8	No	Littleton	ARAPAHOE	F-16-JM	SH 75ML/BOWLES AVE	SOUTH PLATTE RIVER	NHS	Non-Interstate	0075B	4.543	Concrete Prestressed Girder Continuous	Bridge	70.0	NO	Good	15,060	34,300	2007	3	3	1979		6*	8	9			
6	8	No		JEFFERSON	F-16-JP	SH 391 ML NBND	ILIFF GULCH	non-NHS	Non-Interstate	0391A	1.504	Concrete Prestressed Girder	Bridge	81.8	NO	Good	3,555	18,350	2007	3	1	1981		7	8	8			
6	8	No	Denver	DENVER	F-16-JX	US 40 ML	I25,RDWY,RR,S PLATTE RVR	non-NHS	Non-Interstate	0040C	296.254	Concrete Prestressed Girder Continuous	Bridge	85.0	FO	Good	411,999	36,600	2007	3	2	1984		7	8	9			
6	8	No	Greenwood Village	ARAPAHOE	F-17-AA	SH 177 ML	LITTLE DRY CREEK	NHS	Non-Interstate	0177A	4.014	Concrete Slab and Girder	Bridge	72.8	NO	Good	5,609	33,600	2007	2	3	1965		3	7	6	Exists		
6	8	No	Denver	DENVER	F-17-AE	SH 30 ML/HAVANA ST	CHERRY CREEK	NHS	Non-Interstate	0030A	3.098	Concrete Slab and Girder Continuous	Bridge	41.2	SD	Poor	9,005	39,600	2007	2	5	1956		3	5	8	Moderate	Yes	Yes
6	8	No	Aurora	ARAPAHOE	F-17-BS	US 40 ML WBND	SAND CREEK	NHS	Non-Interstate	0040C	308.835	Concrete on I beam Continuous	Bridge	50.7	SD	Fair	10,649	10,650	2007	2	1	1955		7	7	8			
6	8	No	Aurora	ARAPAHOE	F-17-F	US 40 ML EBND	SAND CREEK	NHS	Non-Interstate	0040C	308.834	Concrete on I beam Continuous	Bridge	49.8	SD	Poor	7,488	10,650	2007	2	1	1939	1973	7	5	8	Moderate		Yes
6	8	No	Aurora	ARAPAHOE	F-17-GA	US 40 ML WBND	TOLLGATE CREEK	NHS	Non-Interstate	0040C	306.220	Riveted Girder	Bridge	67.4	NO	Good	7,849	22,550	2007	2	1	1964		7	7	8	Exists		
6	8	No	Aurora	ARAPAHOE	F-17-GO	US 40 ML EBND	TOLLGATE CREEK	NHS	Non-Interstate	0040C	306.219	Riveted Girder	Bridge	47.6	SD	Poor	7,826	22,550	2007	2	1	1964		7	7	8	Exists		
1	5	No		ARAPAHOE	F-19-E	US 36 ML	DRAW	non-NHS	Non-Interstate	0036D	98.009	Treated Timber Stringer w/Concrete Deck	Bridge	60.6	NO	Good	2,543	4,400	2007	3	2	1931		3	8	8			

Colorado On-System Bridges with Item 113 = 0, 1, 2, 3, 4, 6, 7, or U

Region	Maintenance	Enterprise	Bridge	Place	County	Structure Number	Facility Carried	Feature Intersected	Highway System	Basic Classification	Route Number	Reference Point	Structure Type	Basic Type	Sufficiency Rating	Classification	Condition	Deck Area	ADT	ADT Year	TRUCK %	Detour Length	Year Built	Reconstructed Year	Item 113 Scour Critical Bridges	Channel Rating	Waterway Adequacy	Active Scour	Open Essential Repair	Scour Work Candidate
1	5		No		ARAPAHOE	F-20-BL	I 70 ML WBND	EAST BIJOU CREEK	NHS	Interstate	0070A	324.638	Concrete Prestressed Girder Continuous	Bridge	97.7	NO	Good	19,894	7,400	2007	30	1	1965	1996	3	6	8	Exists		Yes
1	5		No		ARAPAHOE	F-20-BM	I 70 ML EBND	EAST BIJOU CREEK	NHS	Interstate	0070A	324.637	Concrete Prestressed Girder Continuous	Bridge	97.7	NO	Good	19,856	7,400	2007	30	1	1965		3	6	8	Exists		Yes
4	1		No		WASHINGTON	F-22-E	US 36 ML	DRAW	non-NHS	Non-Interstate	0036D	140.081	Treated Timber Stringer w/Timber Deck	Bridge	65.0	SD	Fair	16,892	16,300	2007	14	3	1981		3	3	8			
3	2		No		MESA	G-04-BA	I 70 ML WBND	COLORADO RIVER	NHS	Interstate	0070A	58.043	Concrete Prestressed Girder Continuous	Bridge	78.4	NO	Good	1,820	24,200	2007	4	3	1967		3	8	8			
3	2		No		GARFIELD	G-07-B	SH 82 ML	CATTLE CREEK	NHS	Non-Interstate	0082A	7.909	Steel Arch Culvert/Multiplate Arch Culvert	Culvert	72.5	FO	Fair	2,431	2,200	2007	3	16	1938		3	8	8			
1	5		No		DOUGLAS	G-17-AL	SH 105 ML	DRAW	non-NHS	Non-Interstate	0105B	29.807	Treated Timber Stringer w/Timber Deck	Bridge	58.9	NO	Good	6,471	4,300	2007	3	16	1963		3	5	8	Exists	Yes	
1	5		No		DOUGLAS	G-17-M	SH 67 ML	EAST PLUM CREEK	non-NHS	Non-Interstate	0067E	126.787	Concrete Slab and Girder Continuous	Bridge	58.7	FO	Fair	5,300	65,500	2005	9	1	1964	1966	3	6	8	Exists		Yes
1	5		No	Castle Rock	DOUGLAS	G-17-S	PLUM CREEK PARKWAY	EAST PLUM CREEK AR	NHS	Interstate	0025A	180.811	Concrete Slab and Girder	Bridge	69.3	SD	Fair	3,622	3,000	2007	12	1	1968		3	7	8			
1	5		No		DOUGLAS	G-18-BC	SH 83 ML	WEST CHERRY CREEK	non-NHS	Non-Interstate	0083A	40.752	Concrete Slab and Girder Continuous	Bridge	59.7	SD	Fair	2,898	3,000	2007	12	1	1968		3	7	8			
1	5		No		DOUGLAS	G-18-H	SH 83 ML	ANTELOPE CREEK	non-NHS	Non-Interstate	0083A	41.155	Concrete Slab and Girder Continuous	Bridge	74.5	NO	Good	2,604	730	2007	10	17	1959		3	8	8			
1	5		No		ELBERT	G-19-A	SH 86 ML	STATION CREEK	non-NHS	Non-Interstate	0086A	33.016	Concrete Slab and Girder	Bridge	91.7	NO	Good	4,578	5,450	2007	30	1	1958		3	8	8			
1	5		No		ELBERT	G-21-F	I 70 ML EBND	AGATE CRK or (BIJOU CRK)	NHS	Interstate	0070A	340.998	Concrete Slab and Girder	Bridge	95.7	NO	Good	5,540	5,450	2007	36	1	1975		3	8	8			
1	5		No		LINCOLN	G-22-BH	I 70 ML WBND	LAKE CREEK	NHS	Interstate	0070A	362.224	Concrete Prestressed Girder Continuous	Bridge	49.5	SD	Poor	2,131	2,000	2007	7	1	1934		3	8	8			
1	5		No		LINCOLN	G-22-J	US 24 ML	DRAW	non-NHS	Non-Interstate	0024G	379.476	Treated Timber Stringer w/Timber Deck	Bridge	84.8	NO	Good	6,697	120	2007	12	1	1933		3	8	8			
1	5		No		KIT CARSON	G-25-D	US 24 ML	SAND CREEK	non-NHS	Non-Interstate	0024B	420.371	Concrete on I beam	Bridge	96.7	NO	Good	4,384	480	2007	30	4	1969		3	8	8			
1	5		No		KIT CARSON	G-25-F	SH 59 ML	SAND CREEK	non-NHS	Non-Interstate	0059A	43.830	Concrete Slab and Girder Continuous	Bridge	90.1	NO	Good	6,123	6,250	2007	29	1	1964		3	8	8			
1	5		No		KIT CARSON	G-26-B	I 70 ML WBND	SPRING CREEK	NHS	Interstate	0070A	411.615	Concrete Slab and Girder	Bridge	70.5	NO	Good	952	1,100	2007	27	2	1952		U	8	8			
1	5		No		KIT CARSON	G-27-E	US 385 ML	SAND CREEK	non-NHS	Non-Interstate	0385C	185.518	Concrete on I beam	Bridge	91.8	NO	Good	3,570	6,350	2007	23	1	1970		3	6	8			
3	2		No		MESA	H-02-FM	I 70 ML WBND	LITTLE SALT WASH	NHS	Interstate	0070A	18.969	Concrete Slab and Girder Continuous	Bridge	91.8	NO	Good	3,572	6,350	2007	23	1	1970		3	8	8			
3	2		No		MESA	H-02-FN	I 70 ML EBND	LITTLE SALT WASH	NHS	Interstate	0070A	18.968	Concrete Slab and Girder Continuous	Bridge	90.8	NO	Good	4,137	6,350	2007	23	1	1970		3	6	8			
3	2		No		MESA	H-02-FO	I 70 ML WBND	BIG SALT WASH	NHS	Interstate	0070A	18.558	Concrete Slab and Girder Continuous	Bridge	93.8	NO	Good	4,138	6,350	2007	23	1	1970		3	6	8			
3	2		No		MESA	H-02-FP	I 70 ML EBND	BIG SALT WASH	NHS	Interstate	0070A	18.557	Concrete Slab and Girder Continuous	Bridge	83.3	NO	Good	40,817	11,350	2007	5	1	1974		4	6	8		Yes	
3	2		No	Grand Junction	MESA	H-02-GC	SH 340 ML WBND	COLORADO RIVER	non-NHS	Non-Interstate	0340A	12.601	Welded Girder Continuous and Composite	Bridge	72.2	NO	Good	31,000	11,350	2007	5	1	1950		3	6	8		Yes	Yes
3	2		No	Grand Junction	MESA	H-02-S	SH 340 ML EBND	COLORADO RIVER	non-NHS	Non-Interstate	0340A	12.600	Riveted Girder Continuous	Bridge	90.2	NO	Good	10,658	16,300	2007	14	1	1965	1986	3	7	6			
3	2		No		MESA	H-03-L	I 70 ML	PLATEAU CREEK	NHS	Interstate	0070A	49.060	Welded Girder Continuous and Composite	Bridge	75.5	NO	Good	6,791	20,600	2007	4	13	1956	1974	3	8	8			
3	2		No		MESA	H-03-Z	I 70 BUSINESS RT	LEWIS WASH	NHS	Non-Interstate	0070B	10.543	Concrete Slab Continuous	Bridge	66.1	NO	Good	1,121	1,900	2007	8	1	1918	1951	U	5	7	Moderate		Yes
3	2		No		MESA	H-04-G	SH 330 ML	BIG CREEK	non-NHS	Non-Interstate	0330A	8.742	Concrete on I beam Continuous	Bridge	89.0	NO	Good	6,510	1,900	2007	6	3	1975		3	8	8			
3	2		No		MESA	H-04-S	SH 330 ML	PLATEAU CREEK	non-NHS	Non-Interstate	0330A	1.895	Concrete Prestressed Girder Continuous	Bridge	89.7	NO	Good	7,424	2,300	2007	8	35	1973		3	8	8			
3	2		No		MESA	H-04-Z	SH 65 ML	PLATEAU CREEK	non-NHS	Non-Interstate	0065A	51.192	Concrete Slab and Girder Continuous	Bridge	67.2	NO	Good	4,322	1,400	2007	3	124	1978		3	8	9			
3	2		No		GUNNISON	H-07-H	SH 133 ML	EAST MUDDY CREEK	non-NHS	Non-Interstate	0133A	36.122	Concrete Slab and Girder Continuous	Bridge	75.3	NO	Good	4,142	1,100	2007	7	7	1939		3	5	7			
3	2		No		LAKE	H-11-AA	SH 300 ML	ARKANSAS RIVER	non-NHS	Non-Interstate	0300A	0.429	Treated Timber Stringer w/Timber Deck	Bridge	66.8	SD	Fair	1,535	70	2007	22	4	1954		3	7	8			
3	2		No		LAKE	H-11-U	SH 300 ML	LAKE FORK CREEK	non-NHS	Non-Interstate	0300A	1.617	Treated Timber Stringer w/Timber Deck	Bridge	71.6	NO	Good	2,130	3,200	2007	12	7	1937		3	8	8			
1	7		No		PARK	H-13-G	US 285 ML	S FK SOUTH PLATTE RVR	NHS	Non-Interstate	0285D	172.360	Treated Timber Stringer w/Timber Deck	Bridge	74.9	NO	Good	2,444	1,500	2007	10	17	1951		3	7	8		Yes	
1	7		No		PARK	H-13-R	SH 9 ML	MIDDLE FK S.PLATTE RVR	non-NHS	Non-Interstate	0009B	54.900	Treated Timber Stringer w/Timber Deck	Bridge	70.1	NO	Good	982	1,500	2007	10	17	1951		3	8	8			
1	7		No		PARK	H-13-S	SH 9 ML	MIDDLE FK S.PLATTE RVR	non-NHS	Non-Interstate	0009B	55.027	Treated Timber Stringer w/Timber Deck	Bridge	48.6	FO	Poor	1,053	3,400	2007	4	21	1939		3	6	8			
2	4	Yes		Woodland Park	TELLER	H-16-K	SH 67 ML	DRAW	non-NHS	Non-Interstate	0067D	78.351	Treated Timber Stringer w/Timber Deck	Bridge	62.5	FO	Fair	1,053	3,400	2007	4	21	1939		3	8	8			
2	4		No		TELLER	H-16-L	SH 67 ML	DRAW	non-NHS	Non-Interstate	0067D	80.061	Treated Timber Stringer w/Timber Deck	Culvert	82.0	NO	Good	923	37,100	2007	12	1	1953		3	3	8	Significant	Yes	Yes
2	4		No		EL PASO	H-17-AG	I 25 ML NBND	MONUMENT CREEK BRANCH	NHS	Interstate	0025A	154.892	Concrete Box Culvert	Bridge	63.0	FO	Fair	2,784	5,830	2005	10	17	1964		6*	7	8			Yes
2	4		No		DOUGLAS	H-17-AJ	I 25 SERVICE RD	EAST PLUM CREEK SR	NHS	Interstate	0025A	167.264	Concrete on I beam	Bridge	76.1	NO	Good	4,696	37,100	2007	12	1	1954	1976	3	8	8			
2	4		No		EL PASO	H-17-L	I 25 ML SBND	BLACK SQUIRREL CREEK	NHS	Interstate	0025A	153.915	Concrete on I beam Continuous	Bridge	72.1	NO	Good	2,115	4,900	2007	15	2	1935		3	8	8			
2	4		No		EL PASO	H-19-A	US 24 ML	BRAKETT CREEK	NHS	Non-Interstate	0024G	329.905	Treated Timber Stringer w/Timber Deck	Bridge	59.5	NO	Good	2,115	4,900	2007	15	2	1935		3	7	8			
2	4		No		EL PASO	H-19-B	US 24 ML	DRAW	NHS	Non-Interstate	0024G	330.878	Treated Timber Stringer w/Timber Deck	Bridge	53.3	SD	Fair	2,496	4,900	2007	15	2	1935		3	8	8			
2	4		No		EL PASO	H-19-C	US 24 ML	DRAW	NHS	Non-Interstate	0024G	331.948	Concrete on I beam	Bridge	64.3	NO	Good	1,441	3,300	2007	16	4	1935		3	8	8			
2	4		No		EL PASO	H-20-Q	US 24 ML	DRAW	NHS	Non-Interstate	0024G	346.161	Treated Timber Stringer w/Timber Deck	Bridge	100.0	NO	Good	1,497	260	2007	45	2	1969		6*	8	8			
1	5		No		KIT CARSON	H-25-M	SH 59 ML	E SPRING CREEK TRIB.	non-NHS	Non-Interstate	0059A	27.994	Concrete on I beam Composite	Bridge	61.2	NO	Good	2,325	700	2007	14	124	1953		3	7	8			
3	2		No		MESA	I-02-B	SH 141 ML	GIBBLE GULCH	non-NHS	Non-Interstate	0141A	144.669	Concrete Slab and Girder	Bridge	75.2	NO	Good	10,003	700	2007	14	124	1958		3	7	8	Exists		
3	2		No		MESA	I-03-A	SH 141 ML	GUNNISON RIVER	non-NHS	Non-Interstate	0141A	153.648	Concrete on I beam Continuous	Bridge	78.7	NO	Good	11,076	7,850	2007	8	1	1966		3	8	8			
3	2		No	Delta	DELTA	I-04-K	US 50 ML EBND	GUNNISON RIVER	NHS	Non-Interstate	0050A	70.525	Welded Girder Continuous	Bridge	94.5	NO	Good	13,504	7,800	2007	3	4	1980		3	8	8			
3	2		No		DELTA	I-04-M	SH 65 ML	GUNNISON RIVER	non-NHS	Non-Interstate	0065A	0.767	Concrete Prestressed Girder Continuous	Bridge	71.6	NO	Good	7,899	1,900	2007	7	1	1955		3	6	8	Moderate		Yes
3	2		No		DELTA	I-06-C	SH 187 ML	NORTH FORK GUNNISON RVR	non-NHS	Non-Interstate	0187A	0.406	Concrete on I beam Continuous	Bridge	74.6	NO	Good	984	50	2005	4	3	1937		U	6	6			
3	2		No		DELTA	I-06-M	SH 133 FRONTAGE RD	HUBBARD CREEK SR	non-NHS	Non-Interstate	0133B	14.464	Steel Stringer Metal Plank Floor	Bridge	85.3	NO	Good	750	1,600	2007	11	21	1937		3	8	8		Yes	
1	7		No		PARK	I-13-I	US 24 ML	AGATE CREEK	non-NHS	Non-Interstate	0024A	234.593	Treated Timber Stringer w/Timber Deck	Bridge	52.8	NO	Good	2,115	3,600	2007	11	124	1936		3	7	8			
2	4		No		PARK	I-15-AK	US 24 ML	DRAW	non-NHS	Non-Interstate	0024A	267.021	Treated Timber Stringer w/Timber Deck	Bridge	66.0	FO	Fair	624	2,100	2005	7	62	1937		3	8	9			
2	4		No		TELLER	I-16-AA	SH 67 ACCESS AR	FOUR MILE CREEK	non-NHS	Non-Interstate	0067C	65.786	Timber Stringer w/Timber Deck	Bridge	78.8	FO	Fair	2,490	19,700	2007	5	1	1964		3	6	8			
2	4		No	Colorado Springs	EL PASO	I-17-EG	US 24 ML WBND	FOUNTAIN CREEK	NHS	Non-Interstate	0024A	302.088	Concrete Slab and Girder	Bridge	78.8	FO	Fair	2,485	19,700	2007	5	1	1964		3	7	8			
2	4		No	Colorado Springs	EL PASO	I-17-EQ	US 24 ML EBND	FOUNTAIN CREEK	NHS	Non-Interstate	0024A	302.087	Concrete Slab and Girder	Bridge	91.1	NO	Good	25,636	29,200	2007	3	1	1969	1997	6*	N	N			
2	4		No	Manitou Springs	EL PASO	I-17-GN	US 24 ML	WILLIAMS CANYON, RDWY	NHS	Non-Interstate	0024A	297.706	Welded Girder Continuous and Composite	Bridge	95.8	NO	Good	97,051	5,300	2007	7	3	1990		7	7	8		Yes	
2	4		No		EL PASO	I-17-JA	US 24 BYPASS	I 25 ML, FOUNTAIN CRK	NHS	Non-Interstate	0024G	303.627	Concrete Prestressed Girder Continuous	Bridge	90.5	NO	Good	46,408	16,000	2005	9	2	1990		7	8	8			
2	4		No	Colorado Springs	EL PASO	I-17-JB	RAMP TO I 25 NBND	FOUNTAIN CREEK R	NHS	Interstate	0025A	138.755	Concrete Prestressed Girder Continuous	Bridge	76.9	NO	Good	11,461	10,700	2007	3	3	1965		3	6	8	Moderate		
2	4		No		EL PASO	I-17-R	US 85 ML	FOUNTAIN CREEK	non-NHS	Non-Interstate	0085A	136.691	Welded Girder Continuous	Culvert	67.4	SD	Fair	4,319	37,800	2007	8	1	1995		4	3	8	Moderate	Yes	Yes
2	4		No	Colorado Springs	EL PASO	I-18-BG	W FRONTAGE ROAD	SAND CREEK	NHS	Non-Interstate	0024G	309.814	Concrete Box Culvert	Bridge	22.6	SD	Poor	735	12,400	2007	12	1	1932		3	7	8			
2	4		No		EL PASO	I-18-G	US 24 ML	DRAW	NHS	Non-Interstate	0024G	322.099	Treated Timber Stringer w/Timber Deck	Bridge	81.9	NO	Good	5,987	610	2007	24	8	1960		3	6	8	Significant		Yes
1	5		No		LINCOLN	I-22-A	SH 71 ML	MUSTANG CREEK	non-NHS	Non-Interstate	0071C	75.159	Concrete Slab and Girder	Bridge	91.8	NO	Good	1,741	630	2007	28	6	1961		4	6	8	Exists		Yes
1	5		No		LINCOLN	I-22-O	SH 71 ML	DRAINAGE DITCH	non-NHS	Non-Interstate	0071C	66.587	Concrete Slab Continuous	Bridge	99.5	NO	Good	8,632	2,200	2007	55	3	1937	1992	7	8	8			
1	5		No		LINCOLN	I-24-N	US 40 ML	DRAW	NHS	Non-Interstate	0040H	418.266	Concrete on I-beam Composite Prestressed	Bridge	95.5	NO	Good	3,142	700	2007	30	9	1968		3	7	8			
1	5		No		CHEYENNE	I-26-C	US 40 ML	EUREKA CREEK	non-NHS	Non-Interstate	0040H	451.526	Concrete Slap and Girder	Bridge	52.3	NO	Good	6,342	700	2007	14	124	1957		3	8	8			
3	2		No		MESA	J-01-C	SH 141 ML	DOLORES RIVER	non-NHS	Non-Interstate	0141A	110.850	Concrete on I beam Continuous	Bridge	88.6	NO	Good	1,273	470	2007	16	124	1955	1961	6*	8	8			
3	2		No		MESA	J-01-D	SH 141 ML	JOHN BROWN CREEK	non-NHS	Non-Interstate	0141A	110.470	Steel Stringer Metal Plank Floor	Bridge	79.4	NO	Good	3,240	3,300	2007	6	2	1966		3	8	8			
3	2		No	Olathe	MONTROSE	J-05-X	SH 348 ML	UNCOMPAHGRE RIVER	non-NHS	Non-Interstate	0348A	16.165	Concrete Box Girder Continuous	Bridge	66.8	FO	Fair	5,202	7,100	2007	8	1	1957		3	8	8			
3	2		No		GUNNISON	J-09-AB	US 50 ML	GUNNISON RIVER	NHS	Non-Interstate	0050A	155.636	Concrete on I beam Continuous	Bridge	47.3	FO	Poor	2,699	7,100	2005	8	1	1926		3	7	9			
3	2		No		GUNNISON	J-09-C	US 50 SERVICE RD	GUNNISON RVR SR	NHS	Non-Interstate	0050A	155.377	Steel Thru Truss	Bridge	53.3	NO	Good	8,331	4,800	2007	4	1	1959		3	8	9			
5	7		No		CHAFFEE	J-12-AK	SH 291 ML	ROAD, ARKANSAS RIVER	non-NHS	Non-Interstate	0291A	2.351	Steel Low Truss	Culvert	88.6	NO	Good	2,569	7,100	2007	8	1	1965		7	6	8			Yes
5	7		No		CHAFFEE	J-12-B	US 285 ML	CHALK CREEK	NHS	Non-Interstate	0285C	142.575	Concrete Box Culvert																	

Colorado On-System Bridges with Item 113 = 0, 1, 2, 3, 4, 6, 7, or U

Region	Maintenance	Bridge Enterprise	Place	County	Structure Number	Facility Carried	Feature Intersected	Highway System	Basic Classification	Route Number	Reference Point	Structure Type	Basic Type	Sufficiency Rating	Classification	Condition	Deck Area	ADT	ADT Year	TRUCK %	Detour Length	Year Built	Reconstructed Year	Item 113 Scour Critical Bridges	Channel Rating	Waterway Adequacy	Active Scour	Open Essential Repair	Scour Work Candidate
2	4	No		PARK	J-14-C	SH 9 ML	THIRTY-ONE MILE CREEK	non-NHS	Non-Interstate	0009A	20.107	Treated Timber Stringer w/Timber Deck	Bridge	76.1	NO	Good	1,205	770	2007	3	35	1934		3	8	8			
2	4	No		FREMONT	J-15-A	SH 9 ML	CURRANT CREEK	non-NHS	Non-Interstate	0009A	3.140	Concrete Slab and Girder Continuous	Bridge	74.0	NO	Good	3,334	1,500	2007	4	124	1967		3	8	9			
2	4	No		EL PASO	J-18-B	US 85 ML	DRAW	non-NHS	Non-Interstate	0085A	130.742	Concrete on I beam	Bridge	67.9	FO	Fair	734	12,700	2007	7	3	1930		3	7	7			
2	4	No		CHEYENNE	J-25-E	US 287 ML	BIG SANDY CREEK	NHS	Non-Interstate	0287B	131.648	Concrete Prestressed Girder	Bridge	99.6	NO	Good	32,168	2,800	2007	57	2	1971		3	8	8			
5	3	No		MONTROSE	K-01-A	SH 141 ML	DOLORES RIVER	non-NHS	Non-Interstate	0141A	88.421	Concrete on I beam Continuous	Bridge	68.2	NO	Good	6,835	470	2007	16	124	1958		3	5	6	Significant	Yes	
5	3	No		MONTROSE	K-01-C	SH 90 ML	DOLORES RIVER	non-NHS	Non-Interstate	0090A	15.213	Steel Thru Truss	Bridge	62.4	NO	Good	3,239	540	2007	13	124	1952		3	7	8		Yes	
3	2	No		GUNNISON	K-08-D	SH 149 ML	CEBOLLA CREEK	non-NHS	Non-Interstate	0149A	100.381	Concrete Slab and Girder	Bridge	75.1	NO	Good	3,183	590	2007	8	26	1958		3	7	8			
5	7	No		FREMONT	K-13-P	US 50 ML	DRAW	NHS	Non-Interstate	0050A	238.969	Treated Timber Stringer w/Timber Deck	Bridge	60.0	NO	Good	2,115	3,000	2007	8	62	1934		3	8	8			
5	7	No		FREMONT	K-13-V	US 50 ML	E. FORK HAYDEN CREEK	NHS	Non-Interstate	0050A	241.196	Concrete on I beam	Bridge	70.6	FO	Fair	1,117	3,000	2007	8	1	1936		6*	7	8			
2	4	No		FREMONT	K-14-M	SH 69 ML	TEXAS CREEK	non-NHS	Non-Interstate	0069A	77.424	Concrete on I beam	Bridge	82.3	NO	Good	1,764	470	2007	9	15	1949		3	6	8			Yes
2	4	No		CUSTER	K-14-X	SH 69 ML	TEXAS CREEK	non-NHS	Non-Interstate	0069A	70.963	Steel Stringer Timber Floor	Bridge	72.8	NO	Good	788	1,200	2007	8	2	1906		U	7	8			
2	4	No		FREMONT	K-15-H	US 50 ML	BAKERS GULCH	NHS	Non-Interstate	0050A	261.956	Concrete on I beam	Bridge	74.8	NO	Good	1,617	3,100	2007	16	25	1936	1973	3	7	7			
2	4	No		FREMONT	K-16-D	US 50 ML WBND	BRUSH HOLLOW CREEK	NHS	Non-Interstate	0050A	289.009	Concrete on I beam	Bridge	59.2	NO	Good	3,842	6,600	2007	9	1	1949		3	7	7			
2	4	No		FREMONT	K-16-T	SH 120 ML	COCKELBURR CREEK	non-NHS	Non-Interstate	0120A	0.067	Concrete Slab	Bridge	66.4	NO	Good	1,705	1,000	2007	10	5	1930		3	6	8			
2	4	No		FREMONT	K-16-V	SH 115 ML	ARKANSAS RIVER	non-NHS	Non-Interstate	0115A	11.433	Concrete on I beam Continuous and Composite	Bridge	72.8	FO	Fair	6,799	5,100	2007	13	4	1951		3	5	8			
2	4	No		FREMONT	K-16-W	SH 67 ML	DRAW	non-NHS	Non-Interstate	0067A	5.013	Treated Timber Stringer w/Timber Deck	Bridge	77.8	NO	Good	1,535	1,400	2007	8	4	1952		3	3	9			
2	4	No	Florence	FREMONT	K-16-X	SH 115 ML	COAL CREEK	non-NHS	Non-Interstate	0115A	8.901	Concrete Arch Culvert	Culvert	99.7	NO	Good	3,023	7,200	2007	7	1	1921		U	6	8			
2	4	No		FREMONT	K-16-Y	SH 115 ML	OAK CREEK	non-NHS	Non-Interstate	0115A	7.830	Concrete on I beam	Bridge	63.0	FO	Fair	2,683	5,200	2007	7	2	1936		3	6	8			
2	4	No		PUEBLO	K-17-AC	US 50 ML EBND	TURKEY CREEK	NHS	Non-Interstate	0050A	302.135	Concrete on I beam Continuous and Composite	Bridge	96.9	NO	Good	7,298	4,250	2007	5	1	1977		3	7	8			
2	4	No		FREMONT	K-17-H	US 50 ML	BEAVER CREEK	NHS	Non-Interstate	0050A	295.660	Concrete on I beam Continuous	Bridge	90.9	NO	Good	21,747	8,500	2007	5	3	1949	1977	3	7	8			
2	4	No		PUEBLO	K-18-BN	SH 233 ML	ARKANSAS RIVER	non-NHS	Non-Interstate	0233A	0.902	Concrete on I beam Continuous	Bridge	65.9	NO	Good	14,340	4,100	2007	8	4	1963		3	5	8	Exists		
2	4	No	Colorado Springs	PUEBLO	K-18-BY	US 50 ML WBND	DRY CREEK	non-NHS	Non-Interstate	0050B	317.995	Concrete Slab and Girder	Bridge	62.2	NO	Good	4,250	4,100	2007	11	1	1958		3	4	9	Moderate		Yes
2	4	No	Colorado Springs	PUEBLO	K-18-BZ	US 50 ML EBND	DRY CREEK	non-NHS	Non-Interstate	0050B	317.994	Concrete Slab and Girder	Bridge	74.2	NO	Good	4,216	4,100	2007	11	1	1958		3	4	8	Moderate		Yes
2	4	No	Pueblo	PUEBLO	K-18-R	US 50 BUS EBND	ARKANSAS RIVER	non-NHS	Non-Interstate	0050C	1.136	Steel Thru Truss	Bridge	47.2	SD	Poor	11,586	10,050	2007	5	1	1924		U	8	9		Yes	
2	4	No		PUEBLO	K-19-A	SH 231 ML	ARKANSAS RIVER	non-NHS	Non-Interstate	0231A	1.445	Welded Girder Continuous	Bridge	80.7	NO	Good	19,270	1,700	2007	8	4	1965		3	7	8			
5	3	No		MONTROSE	L-02-F	SH 141 ML	DRY CREEK	non-NHS	Non-Interstate	0141A	62.372	Concrete on I beam Continuous and Composite	Bridge	96.2	NO	Good	5,673	680	2007	12	4	1972		6*	7	7			
5	3	No	Ridgway	OURAY	L-05-B	SH 62 ML	UNCOMPAHGRE RIVER	non-NHS	Non-Interstate	0062A	23.205	Concrete on I beam	Bridge	49.0	FO	Poor	3,692	7,500	2007	6	6	1948		3	6	8		Yes	
3	2	No		GUNNISON	L-07-A	SH 149 ML	LAKE FK GUNNISON RIVER	non-NHS	Non-Interstate	0149A	86.725	Concrete Slab and Girder	Bridge	50.7	NO	Good	3,224	590	2007	8	124	1957		3	8	8			Yes
2	4	No		CUSTER	L-14-C	SH 69 ML	TAYLOR CREEK	non-NHS	Non-Interstate	0069A	61.942	Concrete Slab and Girder	Bridge	72.8	NO	Good	868	1,600	2007	4	2	1956		3	7	8			
2	4	No		CUSTER	L-16-R	SH 165 ML	SOUTH HARDSCRABBLE CREEK	non-NHS	Non-Interstate	0165A	6.195	Concrete Rigid Frame	Bridge	99.4	NO	Good	1,326	220	2007	7	33	1959		U	7	9			
2	4	No		PUEBLO	L-17-CD	SH 78 ML	BOGGS CREEK	non-NHS	Non-Interstate	0078A	27.258	Concrete Arch	Bridge	79.7	NO	Good	1,151	1,400	2007	6	10	1925		U	7	8			
2	4	No		PUEBLO	L-18-R	SH 227 ML	ARKANSAS RIVER	non-NHS	Non-Interstate	0227A	0.440	Concrete on I beam Continuous	Bridge	54.0	NO	Good	23,601	6,500	2007	6	3	1959	1965	3	5	8			
2	4	No		PUEBLO	L-19-H	US 50 ML	ARKANSAS RIVER	NHS	Non-Interstate	0050B	330.929	Concrete on I beam Continuous and Composite	Bridge	92.8	NO	Good	14,010	4,700	2007	18	1	1955	1986	3	6	7			
2	4	No		CROWLEY	L-22-B	SH 96 ML	HORSE CREEK	non-NHS	Non-Interstate	0096C	112.479	Concrete on I beam Continuous and Composite	Bridge	71.7	SD	Fair	21,133	510	2007	29	23	1936	1988	3	8	9		Yes	
2	4	No		BENT	L-24-F	SH 101 ML	PURGATOIRE RIVER	non-NHS	Non-Interstate	0101A	2.550	Welded Girder	Bridge	48.9	SD	Poor	17,182	500	2007	10	124	1966		3	5	8	Moderate	Yes	
2	4	No		BENT	L-24-I	SH 101 ML	DRAW	non-NHS	Non-Interstate	0101A	3.800	Treated Timber Stringer w/Timber Deck	Bridge	64.6	NO	Good	1,521	500	2007	10	124	1936		3	8	8			
2	4	No		PROWERS	L-26-H	US 50 EBND	ARKANSAS RIVER	NHS	Non-Interstate	0050B	434.024	Concrete on I beam Composite	Bridge	67.4	FO	Fair	18,225	5,300	2007	18	1	1967		3	5	8			
2	4	No		HUERFANO	M-16-C	SH 69 ML	NO NAME WASH	non-NHS	Non-Interstate	0069A	25.114	Concrete on I beam	Bridge	76.3	NO	Good	1,530	660	2007	9	124	1965		3	6	6			
2	4	No		HUERFANO	M-16-O	SH 69 ML	DRAW	non-NHS	Non-Interstate	0069A	30.027	Treated Timber Stringer w/Timber Deck	Bridge	96.6	NO	Good	1,200	500	2007	9	8	1957		3	8	8			
2	4	No		HUERFANO	M-17-AQ	I 25 ML SBND	APACHE CREEK	NHS	Interstate	0025A	65.455	Concrete Slab and Girder Continuous	Bridge	93.8	NO	Good	4,116	6,150	2007	19	1	1965		3	8	8			Yes
2	4	No		OTERO	M-22-T	US 350 ML	CROOKED ARROYO	non-NHS	Non-Interstate	0350A	61.764	Treated Timber Stringer w/Timber Deck	Bridge	79.4	NO	Good	2,953	230	2007	21	3	1935		3	7	8			
2	4	No	La Junta	OTERO	M-22-X	US 50 ML	KING ARROYO	NHS	Non-Interstate	0050B	380.476	Concrete Slab and Girder	Bridge	71.2	NO	Good	14,299	4,500	2007	11	1	1961		3	7	8			
2	4	No		OTERO	M-23-A	US 50 ML WBND	THOMPSON ARROYO	NHS	Non-Interstate	0050B	382.754	Treated Timber Stringer w/Concrete Deck	Bridge	79.9	FO	Fair	2,325	1,700	2007	12	1	1931		3	8	8			
2	4	No		OTERO	M-23-E	US 50 ML EBND	THOMPSON ARROYO	NHS	Non-Interstate	0050B	382.753	Concrete Slab and Girder	Bridge	70.9	NO	Good	3,162	1,700	2007	12	1	1957		3	7	8			
2	4	No		BENT	M-24-I	SH 101 ML	DRAW	non-NHS	Non-Interstate	0101A	20.300	Treated Timber Stringer w/Timber Deck	Bridge	64.0	SD	Fair	817	70	2007	40	124	1933		U	8	8			
5	7	No		MINERAL	N-09-D	US 160 ML	S FK RIO GRANDE RIVER	NHS	Non-Interstate	0160A	174.548	Aluminum Arch Culvert	Culvert	65.0	NO	Good	3,648	2,800	2007	12	124	1977		6*	6	8			
5	7	No	South Fork	RIO GRANDE	N-10-V	US 160 ML	S FK RIO GRANDE RIVER	NHS	Non-Interstate	0160A	186.316	Concrete Prestressed Girder Continuous	Bridge	98.6	NO	Good	6,219	5,800	2007	10	2	1981		3	8	8			
5	7	No	Del Norte	RIO GRANDE	N-11-V	SH 112 ML	RIO GRANDE RIVER	non-NHS	Non-Interstate	0112A	0.430	Concrete Box Girder Continuous Prestressed	Bridge	98.1	NO	Good	8,070	1,800	2007	12	13	1980		3	8	8			
2	4	Yes		HUERFANO	N-16-L	SH 69 ML	TURKEY CREEK	non-NHS	Non-Interstate	0069A	19.038	Steel Low Truss	Bridge	26.9	SD	Poor	1,679	600	2007	4	124	1932	1965	3	7	8	Moderate	Yes	Yes
2	4	No		HUERFANO	N-17-AM	I 25 ML SBND	HUERFANO RIVER	NHS	Interstate	0025A	59.390	Welded Girder Continuous	Bridge	76.9	NO	Good	8,469	6,150	2007	19	1	1967		3	7	9			
2	4	No		HUERFANO	N-17-B	I 25 ML SBND	MISSOURI CREEK	NHS	Interstate	0025A	54.269	Concrete Slab and Girder Continuous	Bridge	95.5	NO	Good	3,444	5,850	2007	19	1	1967		3	8	8			Yes
2	4	No		HUERFANO	N-17-BH	I 25 ML SBND	SULL CREEK	NHS	Interstate	0025A	51.707	Concrete on I beam Continuous	Bridge	73.9	FO	Fair	6,290	4,100	2007	20	1	1963		3	7	9			
2	4	No	Walsenburg	HUERFANO	N-17-BM	I 25 ML NBND	BEAR CREEK	NHS	Interstate	0025A	49.632	Concrete Slab and Girder	Bridge	78.8	FO	Fair	6,324	4,000	2007	21	1	1963		3	8	9			
2	4	No		HUERFANO	N-17-BN	I 25 ML SBND	CO RD 640, BUTTE CREEK	NHS	Interstate	0025A	58.715	Welded Girder Continuous	Bridge	76.6	FO	Fair	6,596	5,850	2007	19	1	1967		3	5	9			
2	4	No	Walsenburg	HUERFANO	N-17-BO	I 25 ML SBND	BEAR CREEK	NHS	Interstate	0025A	49.633	Concrete Slab and Girder	Bridge	78.6	FO	Fair	6,324	4,000	2007	21	1	1963		3	7	9			
2	4	No		HUERFANO	N-17-N	I 25 ML NBND	MISSOURI CREEK	NHS	Interstate	0025A	54.268	Concrete on I beam	Bridge	31.8	SD	Poor	6,131	5,850	2007	19	1	1934		3	7	8			Yes
2	4	No		HUERFANO	N-18-AC	SH 10 ML	CUCHARAS RIVER	non-NHS	Non-Interstate	0010A	7.279	Concrete Box Girder Continuous	Bridge	88.9	NO	Good	9,222	650	2007	23	124	1984		3	8	8			
2	4	No		OTERO	N-21-C	US 350 ML	DRAW	non-NHS	Non-Interstate	0350A	47.131	Treated Timber Stringer w/Timber Deck	Bridge	54.9	SD	Fair	2,073	490	2007	14	124	1936		3	6	8	Exists		Yes
2	4	No		BACA	N-28-G	SH 116 ML	BEATY CREEK	non-NHS	Non-Interstate	0116A	30.715	Rubble Arch Culvert	Bridge	79.8	NO	Good	1,216	110	2007	36	124	1938		U	8	8			
2	4	No		BACA	N-28-H	SH 116 ML	BUFFALO CREEK	non-NHS	Non-Interstate	0116A	21.739	Rubble Arch Culvert	Bridge	84.6	NO	Good	1,152	120	2007	33	62	1938		U	8	8			
5	3	No	Durango	LA PLATA	O-05-AQ	US 160 ML	ANIMAS RIVER	NHS	Non-Interstate	0160A	84.323	Welded Girder Continuous and Composite	Bridge	46.5	SD	Poor	25,024	40,400	2007	5	1	1974	1983	3	7	8	Exists		
5	7	No		CONEJOS	O-12-AD	SH 371 ML	ALAMOSA RIVER	non-NHS	Non-Interstate	0371A	0.956	Concrete Slab and Girder	Bridge	62.1	NO	Good	2,682	720	2007	9	2	1954		3	8	8			
2	4	No		LAS ANIMAS	O-18-BY	I 25 ML SBND	APISHAPA RIVER	NHS	Interstate	0025A	32.799	Concrete Slab and Girder	Bridge	80.7	NO	Good	9,948	5,900	2007	18	1	1959		3	5	8			
2	4	No		LAS ANIMAS	O-18-CD	I 25 ML NBND	APISHAPA RIVER	NHS	Interstate	0025A	32.798	Concrete Slab and Girder	Bridge	87.3	NO	Good	9,446	5,900	2007	18	1	1969		3	5	8	Exists		Yes
2	4	No		LAS ANIMAS	O-19-J	US 350 ML	DRAW	non-NHS	Non-Interstate	0350A	8.606	Treated Timber Stringer w/Timber Deck	Bridge	63.1	SD	Fair	1,216	740	2007	9	2	1937		3	8	8			
2	4	No		BACA	O-26-I	US 160 ML	DRAW	non-NHS	Non-Interstate	0160C	459.924	Rubble Arch Culvert	Bridge	71.7	SD	Fair	1,419	570	2007	28	4	1939		U	8	8	Moderate		Yes
2	4	No		BACA	O-26-L	US 160 ML	CAT CREEK	non-NHS	Non-Interstate	0160C	461.738	Rubble Arch Culvert	Bridge	48.2	SD	Poor	768	760	2007	17	4	1939		U	8	8			Yes
2	4	No		BACA	O-28-E	US 160 ML	DRAW	non-NHS	Non-Interstate	0160C	495.563	Rubble Arch Culvert	Bridge	96.9	NO	Good	768	390	2007	19	4	1935		U	8	8			
2	4	No		BACA	O-28-F	US 160 ML	DRAW	non-NHS	Non-Interstate	0160C	496.749	Rubble Arch Culvert	Bridge	97.4	NO	Good	728	390	2007	19	62	1935		U	8	8			
5	3	No		MONTEZUMA	P-01-A	IRR# US 160 ML	AZTEC CREEK	NHS	Non-Interstate	0160A	7.490	Concrete on I beam	Bridge	71.3	NO	Good	2,908	2,200	2007	7	62	1961		3	4	8			
5	3	No		MONTEZUMA	P-02-A	IRR# US 491 ML	MANCOS RIVER	NHS	Non-Interstate	0491A	1.967	Concrete Slab and Girder	Bridge	52.0	NO	Good	4,216	3,400	2007	18	62	1959		3	6	7	Exists		
5	3	No		MONTEZUMA	P-02-B	IRR# US 491 ML	INDIAN CREEK	NHS	Non-Interstate	0491A	0.575	Concrete Slab and Girder	Bridge	54.0	NO	Good	3,196	3,400	2007	18	62	1959		3	7	8			
5	3	No		LA PLATA	P-05-G	IRR# US 550 ML	ANIMAS RIVER	NHS	Non-Interstate	0550A	3.726	Concrete on I beam Continuous	Bridge	63.7	NO	Good	12,117	8,400	2007	8	9	1957		3	8	8			

Colorado On-System Bridges with Item 113 = 0, 1, 2, 3, 4, 6, 7, or U

Region	Maintenance	Bridge Enterprise	Place	County	Structure Number	Facility Carried	Feature Intersected	Highway System	Basic Classification	Route Number	Reference Point	Structure Type	Basic Type	Sufficiency Rating	Classification	Condition	Deck Area	ADT	ADT Year	TRUCK %	Detour Length	Year Built	Reconstructed Year	Item 113 Scour Critical Bridges	Channel Rating	Waterway Adequacy	Active Scour	Open Essential Repair	Scour Work Candidate
5	3	No		LA PLATA	P-05-R	IRR# SH 172 ML	FLORIDA RIVER	non-NHS	Non-Interstate	0172A	19.490	Concrete Slab and Girder Continuous	Bridge	94.8	NO	Good	4,836	5,800	2007	6	7	1971		7	8	8	Exists		
5	3	No		ARCHULETA	P-07-B	US 160 ML	DEVIL CREEK	NHS	Non-Interstate	0160A	124.963	Concrete Slab and Girder Continuous	Bridge	60.6	NO	Good	3,266	4,000	2007	5	22	1955		3	8	8			
5	7	No		CONEJOS	P-12-A	US 285 ML	CONEJOS RIV.OVERFLOW	NHS	Non-Interstate	0285A	7.798	Concrete on I beam	Bridge	76.8	NO	Good	3,156	3,900	2007	7	3	1929	1961	3	6	7		Yes	
5	7	No		CONEJOS	P-12-B	US 285 ML	CONEJOS RIVER	NHS	Non-Interstate	0285A	7.553	Concrete Slab and Girder	Bridge	69.9	NO	Good	5,463	3,900	2007	7	3	1929	1961	3	8	7			
5	7	No		CONEJOS	P-13-D	SH 142 ML	RIO SAN ANTONIO	non-NHS	Non-Interstate	0142A	6.281	Treated Timber Stringer w/Timber Deck	Bridge	83.9	NO	Good	3,495	1,000	2007	6	11	1940		3	8	8		Yes	
5	7	No		CONEJOS	P-14-P	SH 142 ML	RIO GRANDE	non-NHS	Non-Interstate	0142A	14.202	Concrete Prestressed Girder Continuous	Bridge	98.9	NO	Good	11,829	890	2007	6	16	1984		3	8	8			
5	7	No	San Luis	COSTILLA	P-15-D	SH 142 ML	RITO SECO CREEK	non-NHS	Non-Interstate	0142A	33.801	Steel Arch Culvert/Multiplate Arch Culvert	Culvert	96.8	NO	Good	1,284	450	2007	5	6	1936		3	8	8			
2	4	No		LAS ANIMAS	P-16-A	SH 12 ML	MIDDLE FK PURGATOIRE RVR	non-NHS	Non-Interstate	0012A	39.385	Concrete on I beam	Bridge	79.5	NO	Good	1,642	1,000	2007	9	7	1938		3	6	8			
2	4	No		LAS ANIMAS	P-17-A	SH 12 ML	ZARACILLO CANYON	non-NHS	Non-Interstate	0012A	53.721	Concrete Slab and Girder	Bridge	77.4	NO	Good	3,980	1,000	2007	7	124	1936		3	7	9			
2	4	No		LAS ANIMAS	P-17-F	SH 12 ML	N FK PURGATOIRE RIVER	non-NHS	Non-Interstate	0012A	42.768	Concrete on I beam	Bridge	64.3	NO	Good	2,149	1,000	2007	9	7	1938		3	8	8			
2	4	No		LAS ANIMAS	P-17-H	SH 12 ML	PURGATOIRE RIVER	non-NHS	Non-Interstate	0012A	46.656	Concrete Arch	Bridge	42.5	SD	Poor	1,368	1,000	2007	7	124	1925		3	7	8			
2	4	No		LAS ANIMAS	P-17-J	SH 12 ML	S FK PURGATOIRE RIVER	non-NHS	Non-Interstate	0012A	48.693	Concrete on I beam Continuous	Bridge	85.7	NO	Good	2,918	1,000	2007	7	124	1936	1970	3	6	8	Exists		
2	4	No		LAS ANIMAS	P-17-K	SH 12 ML	DRAW	non-NHS	Non-Interstate	0012A	51.138	Concrete Slab and Girder	Bridge	79.9	NO	Good	1,178	1,000	2007	7	124	1936		3	5	8			
2	4	No		LAS ANIMAS	P-17-L	SH 12 ML	DRAW	non-NHS	Non-Interstate	0012A	51.457	Concrete Arch Culvert	Culvert	82.9	NO	Good	853	1,000	2007	7	124	1925	1935	7	7	8	Exists		Yes
2	4	No		LAS ANIMAS	P-18-L	SH 12 ML	BURRO RIVER	non-NHS	Non-Interstate	0012A	60.397	Steel Arch Culvert/Multiplate Arch Culvert	Culvert	70.5	NO	Good	2,118	2,500	2007	7	124	1936		6*	7	9			
2	4	No		LAS ANIMAS	P-21-G	US 160 ML	VACHITA CREEK	non-NHS	Non-Interstate	0160C	385.697	Steel Stringer Metal Plank Floor	Bridge	79.8	NO	Good	650	190	2007	40	62	1958		U	8	8			
2	4	No		LAS ANIMAS	P-22-A	US 160 ML	TOBE CREEK	non-NHS	Non-Interstate	0160C	396.884	Concrete on I beam	Bridge	85.3	NO	Good	1,755	200	2007	40	62	1934		3	8	8			
2	4	No		LAS ANIMAS	P-22-D	US 160 ML	CHACUACO CREEK	non-NHS	Non-Interstate	0160C	390.228	Concrete on I beam	Bridge	81.3	NO	Good	3,080	200	2007	40	62	1934		7	8	8			
2	4	No		LAS ANIMAS	P-23-A MINOR	US 160 ML	SMITH CANYON	non-NHS	Non-Interstate	0160C	407.300	Steel Stringer Metal Plank Floor	Bridge	79.6	NO	Good	550	220	2007	40	62	1959		U	8	8			

Note: 6* Means the plans were found for the structures. The U was changed to 6*

Item 113 - Scour Critical Bridges 1 digit
Use a single-digit code as indicated below to identify the current status of the bridge regarding its vulnerability to scour. Scour analyses shall be made by hydraulic/geotechnical/structural engineers. Details on conducting a scour analysis are included in the FHWA Technical Advisory 5140.23 titled, "Evaluating Scour at Bridges."
Whenever a rating factor of 4 or below is determined for this item, the rating factor for Item 60 - Substructure may need to be revised to reflect the severity of actual scour and resultant damage to the bridge.
A scour critical bridge is one with abutment or pier foundations which are rated as unstable due to (1) observed scour at the bridge site or (2) a scour potential as determined from a scour evaluation study.

Code	Description
N	Bridge not over waterway.
U	Bridge with "unknown" foundation that has not been evaluated for scour. Since risk cannot be determined, flag for monitoring during flood events and, if appropriate, closure.
T	Bridge over "tidal" waters that has not been evaluated for scour, but considered low risk. Bridge will be monitored with regular inspection cycle and with appropriate underwater inspections. ("Unknown" foundations in "tidal" waters should be coded U.)
9	Bridge foundations (including piles) on dry land well above flood water elevations.
8	Bridge foundations determined to be stable for assessed or calculated scour conditions; calculated scour is above top of footing. (Example A)
7	Countermeasures have been installed to correct a previously existing problem with scour. Bridge is no longer scour critical.
6	Scour calculation/evaluation has not been made. (Use only to describe case where bridge has not yet been evaluated for scour potential.)
5	Bridge foundations determined to be stable for calculated scour conditions; scour within limits of footing or piles. (Example B)
4	Bridge foundations determined to be stable for calculated scour conditions; field review indicates action is required to protect exposed foundations from effects of additional erosion and corrosion.
3	Bridge is scour critical; bridge foundations determined to be unstable for calculated scour conditions:
	- Scour within limits of footing or piles. (Example B)
	- Scour below spread-footing base or pile tips. (Example C)
2	Bridge is scour critical; field review indicates that extensive scour has occurred at bridge foundations. Immediate action is required to provide scour countermeasures.
1	Bridge is scour critical; field review indicates that failure of piers/abutments is imminent. Bridge is closed to traffic.
0	Bridge is scour critical. Bridge has failed and is closed to traffic.

Taken from the "Recording and Coding Guide for the Structure Inventory and Appraisal of the Nation's Bridges" December 1995.